EXTENSION OF TIME PROPOSAL

1	Name of work	Package-3, including 7 works.
2	Amount of Work Portion	86,22,922/=
3	Estimated Cost	85.00 Lakhs.
4	Name of contractor	B. B. Umesh.
5	Agreement No.	185/7.1.20
6	No. and date under which work order issued	185/7.1.20.
7	Time limit originally fixed for completion	60 Days.
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i) 114 days	6.3.20 to 30.6.20.
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	50%.
13	Work carried out during 2nd extension	
14	Time now applied for	70 Days.
15	Date of recommending time limit applied for	30.6.20 to 8.9.20
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	60%.
18	Probable time required for completion of remaining work	8.9.20
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	ಕೆಲಸಗಾರರು ಕೋವಿಡ್-19 ಪ್ರಭಾವದಿಂದ ಕೆಲಸ ನಿಲ್ಲಿಸಿರುವುದರಿಂದ, ವಿಳಂಬವಾಗಿದೆ
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT may be Approved.

Assistant Engineer

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬೈ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು